EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at kogilu Layout in Ward No. 05(Jakkur) Byatarayanapura sub Division
2	Amount of Work Portion	25688642.44
3	Estimated Cost	250.00 Lakhs
4	Name of Contractor	Sri. K.R Santhosh Kumar
5	Agreement No	57 / 24.7.20.
6	No and date under which work order issued	BBMP/ EE/BTP/WO/57/ 2020-21 Date: 27.07.2020
7	Time limit originally fixed for completion	4 Months (120 Days)
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	23 days 27.11.2020 to 20.12.2020.
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	20.12.20
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work Dilyed due to Lock Down, Time Extension Sanction with out Penalty
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation with nominal penalty.

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

20/12/2020

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Nominal penalty deferred due to covid-19 Pandamic

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ